CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/KRIDL/CEMENT/2014-15 Date: 14.07.2014

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
AGENCY	:	**Technical Manager,** KRIDL, Bangalore.
NAME OF THE WORK	:	Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.
REFERENCE	:	EE/BTP/KRIDL/W.O/462/2013-14 Dated: 21.02.2014
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 1989-2013
1	Standard Consistency	IS-4031 (Part -4)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	465 Minutes	Not More than 600 Minutes
3	Soundness by the Le-Chatelier method	IS-4031 (Part 3)	1 mm	Not more than 10 mm

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

CTCE/BBMP/W.No.10/KRIDL/SAND/2014-15 : 14.07.20

TEST REPORT ON FINE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Technical Manager,** KRIDL, Bangalore.

Name of Work : Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.

Reference : EE/BTP/KRIDL/W.O/462/2013-14 Dated: 21.02.2014

Date of Testing : 14.07.2014

Material : Sand Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	60	6.00	6.00	94.0	90-100
2.36	180	18.00	24.00	76.0	75-100
1.18	200	20.00	44.00	56.0	55-90
600 Micron	190	19.00	63.00	37.0	35-59
300 Micron	125	12.50	75.50	24.5	8-30
150 Micron	185	18.50	94.00	6.0	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/KRIDL/AGG/2014-15 : 14.07.20

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Technical Manager,** KRIDL, Bangalore.

Name of Work : Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.

Reference : EE/BTP/KRIDL/W.O/462/2013-14 Dated: 21.02.2014

Date of Testing : 14.07.2014

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **10000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limit
80	0	0	0	100	100
40	310	3.10	3.10	96.90	95-100
20	5250	52.50	55.60	44.40	30-70
10	2655	26.55	82.15	17.85	10-35
4.75	1350	13.50	95.65	4.35	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/KRIDL/CUBE/2014-15 20.08.2014

TEST REPORT ON CONCRETE CUBES

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Technical Manager,** KRIDL, Bangalore.

Name of the work : Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.

Reference : EE/BTP/KRIDL/W.O/462/2013-14 Dated: 21.02.2014

Sample ID : Road Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	23.07.2014	20.08.2014	8.152	479.5	21.31
2	23.07.2014	20.08.2014	8.239	496.3	22.06
3	23.07.2014	20.08.2014	8.365	512.3	22.77

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/KRIDL/CUBE/2014-15

21.08.2014

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager,** KRIDL, Bangalore.
Name of the work	: Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.
Reference	: EE/BTP/KRIDL/W.O/462/2013-14 *Dated: 21.02.2014*
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	24.07.2014	21.08.2014	8.192	482.3	21.44
2	24.07.2014	21.08.2014	8.269	499.6	22.20
3	24.07.2014	21.08.2014	8.350	519.6	23.09

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/KRIDL/CUBE/2014-15

23.08.2014

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager,** KRIDL, Bangalore.
Name of the work	: Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.
Reference	: EE/BTP/KRIDL/W.O/462/2013-14 Dated: 21.02.2014
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	26.07.2014	23.08.2014	8.110	502.2	22.32
2	26.07.2014	23.08.2014	8.290	510.3	22.68
3	26.07.2014	23.08.2014	8.389	526.4	23.40

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/KRIDL/CUBE/2014-15

25.08.2014

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager,** KRIDL, Bangalore.
Name of the work	: Improvements to roads and drains at Muneshwara Block surroundings in Ward No.10, BBMP, Bangalore.
Reference	: EE/BTP/KRIDL/W.O/462/2013-14 Dated: 21.02.2014
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	28.07.2014	25.08.2014	8.098	475.6	21.14
2	28.07.2014	25.08.2014	8.190	502.3	22.32
3	28.07.2014	25.08.2014	8.256	519.3	23.08

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Assistant Executive
Vidyaranyapura Sub Division
BBMP, Bangalore - 97